


ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ	:	23 (160)
ಸದಸ್ಯರ ಹೆಸರು	:	ಶ್ರೀ ಎನ್. ಅಪ್ಪಾಜಿಗೌಡ (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ಷೇತ್ರ)
ಉತ್ತರಿಸುವ ದಿನಾಂಕ	:	08-12-2020
ಉತ್ತರಿಸುವ ಸಚಿವರು	:	ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು

ಕ್ರ. ಸಂ	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ)	ರಾಜ್ಯದಲ್ಲಿ ಇರುವ ಒಟ್ಟು ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಗಳ ಪೈಕಿ ಯಾವ ಯಾವ ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಗಳಿಗೆ ಒಳಚರಂಡಿ ಯೋಜನೆಗಳನ್ನು ಮಂಜೂರು ಮಾಡಲಾಗಿದೆ; ಸದರಿ ಯೋಜನೆಗಳ ಪ್ರಗತಿ ಯಾವ ಹಂತದಲ್ಲಿದೆ; (ಪಟ್ಟಣ ಪಂಚಾಯಿತಿವಾರ ಭೌತಿಕ ಮತ್ತು ಆರ್ಥಿಕ ಪ್ರಗತಿಯ ಮಾಹಿತಿ ನೀಡುವುದು)	ರಾಜ್ಯದಲ್ಲಿ ಒಟ್ಟು 102 ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಗಳಿರುತ್ತದೆ. ಇವುಗಳ ಪೈಕಿ ಮಂಡಳಿ ವತಿಯಿಂದ ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಗಳಲ್ಲಿ ಕೈಗೊಂಡಿರುವ ಒಳಚರಂಡಿ ಯೋಜನೆಗಳ ಪ್ರಗತಿಯ ವಿವರಗಳನ್ನು ಅನುಬಂಧದಲ್ಲಿ ನೀಡಲಾಗಿದೆ.
ಆ)	ಮಂಡ್ಯ ಜಿಲ್ಲೆಯ ನಾಗಮಂಗಲ ತಾಲ್ಲೂಕಿನ ಬೆಳ್ಳೂರು ಪಟ್ಟಣಕ್ಕೆ ಒಳಚರಂಡಿ ಯೋಜನೆಗಳನ್ನು ಮಂಜೂರು ಮಾಡಲಾಗಿದೆಯೇ; ಹಾಗಿದ್ದಲ್ಲಿ, ಈ ಬಗ್ಗೆ ಸರ್ಕಾರ ಕೈಗೊಂಡ ಕ್ರಮಗಳೇನು; ಯಾವ ನಿರ್ದಿಷ್ಟ ಕಾಲಮಿತಿಯಲ್ಲಿ ಬೆಳ್ಳೂರು ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಗೆ ಒಳಚರಂಡಿ ಯೋಜನೆಯನ್ನು ಅನುಷ್ಠಾನಗೊಳಿಸಲಾಗುವುದು?	ಬೆಳ್ಳೂರು ಪಟ್ಟಣ ಪಂಚಾಯಿತಿ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಸಮಗ್ರ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು ರೂ.44.00 ಕೋಟಿಗಳ ಅಂದಾಜು ಪಟ್ಟಿಗೆ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆಯನ್ನು ನೀಡುವಂತೆ ದಿನಾಂಕ 26.07.2019 ರಂದು ಕರ್ನಾಟಕ ನಗರ ನೀರು ಸರಬರಾಜು ಮತ್ತು ಒಳಚರಂಡಿ ಮಂಡಳಿಯಿಂದ ಪ್ರಸ್ತಾವನೆ ಸ್ವೀಕೃತವಾಗಿದ್ದು, ಸದರಿ ಪ್ರಸ್ತಾವನೆಯನ್ನು ಪರಿಶೀಲಿಸಲು ಉಪ ಅಂದಾಜುಗಳನ್ನು ಸೇರಿಸಿ ಮರು ಪ್ರಸ್ತಾವನೆ ಸಲ್ಲಿಸುವಂತೆ ಕರ್ನಾಟಕ ನಗರ ನೀರು ಸರಬರಾಜು ಮತ್ತು ಒಳಚರಂಡಿ ಮಂಡಳಿಗೆ ತಿಳಿಸಲಾಗಿದ್ದು, ಪರಿಷ್ಕೃತ ಪ್ರಸ್ತಾವನೆ ಸ್ವೀಕೃತವಾದ ನಂತರ ಆಡಳಿತಾತ್ಮಕ ಅನುಮೋದನೆ ನೀಡಲು ಕ್ರಮವಹಿಸಲಾಗುವುದು.

ಸಂಖ್ಯೆ: ನಅಇ 161 ಯುಎಂಎಸ್ 2020 (ಇ-ಕಡತ)



(ಬಿ.ಎ. ಬಸವರಾಜ)
ನಗರಾಭಿವೃದ್ಧಿ ಸಚಿವರು.

ANNEXURE-1

Statement showing the details of the UGD system in Town Panchayats of Karnataka

Sl. No.	Name of the Urban Local Bodies	Population as per 2011 Census	Estimated cost (Rs in Lakhs)	Expenditure incurred (Rs in Lakhs)	% of Financial progress	% of Physical progress	Status
1	Alur	6541	--	--	--	--	As per the DMA, vide ltr. No.UDA 163 CSS 2018 B'lore Dtd:-03.12.2018 the proposal for providing FSSM technology in Alur town is approved and it is directed by DMA to take up the work by the local body.
2	Artaleguda	16810	3941.55	1368.73	34.73	38	Providing UGD network in Zone-4 completed.(60% of the area) The land for construction of STP's and wetwells is to be handed over by the local body. After handing over of the lands to the board action will be taken to take up the balance work.
3	Belluru	7412	--	--	--	--	DPR for providing UGD scheme to Bellur town amounting to Rs.44.0 crores is submitted to Govt vide ltr no: 874, dt: 26-7-2019. Approval is awaited.
4	Bilagi	17792	1932.00	1735.47	90	95	The scheme is commissioned during Jan-2017.
5	Gubbi	18446	1794.50	1791.27	100.00	100.00	The work of providing Internal sewers in the town is completed. Balance work of STP and other works are not taken up due to shortage of fund. The Revised Estimate amounting to Rs.29.28Crores is submitted to GoK for Administrative Approval vide Board ltr No.2350, dtd:18.12.2018. After approval to the RE and after obtaining land for construction of STP, the balance work will be taken up and completed.
6	Hirekanur	19191	827.13	703.30	85	91	Revised estimate amounting to Rs.3300.00 lakhs submitted to Govt. vide letter No.2341, dated:22-12-2018.
7	Hodnali	17928	2484.41	2300.94	93.00	98.00	The work of providing Internal sewer lines, construction of Wetwell and STP is completed and the scheme is commissioned during 2017. The balance work amounting to Rs.167.17 lakhs is under progress and is proposed to be commissioned during March 2021.
8	Hanur	11066	--	--	--	--	An DPR amounting to Rs. 6000.00 Lakhs, was prepared by the Board. Meanwhile Hon'ble State Govt., vide GO No 163/ CSS 2018 Bangalore 03-12-2018, has approved the proposal to provide FSSM system in 55 towns of the state, in which Hanur is also included. The project is to be implemented by DMA.
9	Kerur	19731	--	--	--	--	DPR amounting to Rs.6835.00 lakhs submitted to Govt. vide letter No. 2931, dated: 18-02-2019.

